





## From small beginnings ...



## CRH at a glance



#### **Materials**



# Products Construction Accessories Architectural Products Building Envelope Building Solutions



# Leviat Product Overview







# Lesson 1

**General Volumetric Construction** 

Leviat.com

## Volumetric Construction (MiC)



#### Improved Productivity

MiC can potentially achieve a productivity improvement of up to 40% in terms of manpower and time savings, depending on the complexity of the projects.

#### **Better Construction Environment**

As the bulk of the installation activities and manpower are moved off-site to a factory-controlled environment, it can minimise dust and noise pollution and improve site safety.

#### **Improved Quality Control**

Off-site fabrication can result in higher-quality end products through quality control in a factory-like environment.



## Challenges of Volumetric Construction



IDEAL



REALITY



#### **Standardisation of moulds**

The overall economic viability of volumetric construction relies on repetition and standardisation. But most occupants will not want to live in such apartments where all the rooms are the same size.

## Challenges of Volumetric Construction



IDEAL



REALITY



#### **Construction Tolerances**

Although tolerances are inevitable and necessary to use volumetric construction, larger tolerances mean that loads at the joints increase, and the connectors need to work harder. This increases the overall size of the connectors and makes congestion worse.

# PRECAST vs OFF-SITE CAST



- If the precast industry rises to the challenge, then TOLERANCES and FINISHES can both be improved
- This will reduce LABOUR and significantly improve CONSTRUCTION SPEED
- Tolerances of ± 5mm are achievable, but there would need to be increased
   QUALITY CONTROLS at the precast factories
- MAIN CONTRACTORS also have to play a part with more attention paid to the interface between INSITU and PRECAST elements



# Lesson 2

**Fit for purpose connections** 

Leviat.com

## What is a Product Conformity Certificate (PCC)?



- **Type Testing** Establish acceptable performance criteria that a product can achieve by conducting a rigorous testing regime. Same testing for all to show a like for like comparison
- Factory Production Control Testing Verify production quality so that the performance of the product is repeatable and consistent
- Management System Audit Ensure high quality in production management so that the specification and tolerances are accurately followed



# What type of PCC should you accept? ISO?



- ISO 9001
  - Quality Management Certification
- ISO 14001
  - Environmental Management Certification
- ISO 22301
  - Business Continuity Management System Certification
- ISO 45001
  - Occupational Health and Safety Certification
- ISO 15835
  - Couplers for Reinforcing Bars Certification

PCC to fully comply with ISO 15835 is now possible via CARES



# USA

#### ACI Standards - Design

- ACI 318 Building Code Requirements for Structural Concrete
- ACI 349 Code Requirements for Nuclear Safety Related Concrete Structures

#### ASTM Standards - Materials

- ASTM a615 Standard Specification for Deformed and Plain Carbon Steel Bars for Concrete Reinforcement
- ASTM a370 Standard Test Methods and Definitions for Mechanical Testing of Steel Products

#### AC Assessment Criteria - Products

- AC 232 Anchor Channels in Concrete Elements
- AC 133 Mechanical Splice Systems for Steel Reinforcing Bars

#### IAPMO or ICC Certifications are possible, if US materials are used



#### ES EVALUATION SERVICE

www.icc-es.org | (800) 423-6587 | (562) 699-0543 A Subsidiary of the International Code Council®

#### ACCEPTANCE CRITERIA FOR MECHANICAL SPLICE SYSTEMS FOR STEEL REINFORCING BARS

AC133

#### Approved October 2020

#### Compliance date December 31, 2021

Previously approved August 2019, October 2015, May 2014, December 2012, January 2010, May 2008, June 2007, October 2004, April 2002, January 2001, January 1998

(Previously editorially revised February 2018, August 2013)

#### PREFACE

Evaluation reports issued by ICC Evaluation Service, LLC (ICC-ES), are based upon performance features of the International family of codes. (Some reports may also reference older code families such as the BOCA National Codes, the Standard Codes, and the Uniform Codes.) Section 104.11 of the International Building Code" reads as follows:

The provisions of this code are not intended to prevent the installation of any materials or to prohibit any design or method of constructions on specifically prescribed by this code, provided that any such alternative has been approved. An alternative material, design or method of constructions shall be approved where the building official finds that the proposed design is astificatory and compiles with the intend of the provisions of this code, and that the material, method or work offered is, for the purpose intended, at last the equivalent of that prescribed in this code in quality, strength, effectiveness, fire resistance, durability and adarty.

This acceptance criteria has been issued to provide interested parties with guidelines for demonstrating compliance with performance features of the codes referenced in the criteria. The criteria was developed through a transparent process involving public hearings of the ICC-ES Evaluation Committee, and/or on-line postings where public comment was solicited.

New acceptance oriteria will only have an "approved" date, which is the date the document was approved by the Evaluation Committee. When existing acceptance oriteria are revised, the Evaluation Committee will decide whether the revised document should carry only an "approved" date, or an approved" date compliance date. The compliance date is the date by which relevant evaluation reports must comply with the requirements of the criteria. See the ICC-ES web site for more information on compliance dates.

If this criteria is a revised edition, a solid vertical line () in the margin within the criteria indicates a change from the previou edition. A deletion indicator (→) is provided in the margin where any significant wording has been deleted.

ICC-ES may consider alternate orderia for report approval, provided the report applicant submits data demonstrating that the alternate criteria are at least equivalent to the criteria set forth in this document, and otherwise demonstrate compliance with the performance features of the codes. ICC-ES retains the right to retruce to issue or renew any evaluation report. If the applicable product, material, or method of construction is such that either unusual care with its installation or use must be exercised for satisfactory performance, or itemationation and a pair to cause injury or unreasonable damage.

Acceptance criteria are developed for use solely by ICC-ES for purposes of issuing ICC-ES evaluation reports.

ICC EVALUATION SERVICE<sup>®</sup> and ICC-ES<sup>®</sup> (and their associated logos) are registered trademarks and service marks of ICC Evaluation Service, LLC, and INTERNATIONAL CODE COUNCIL<sup>®</sup>, ICC<sup>®</sup>, INTERNATIONAL BUILDING CODE<sup>®</sup> and IBC<sup>®</sup> (and their associated logos) are registered trademarks and service marks of its parent company, International Code Council, Inc.

No portion of this document (AC133) may be opelet, reprodued, reprinted, republished, distributed, transmitted, or modified in any form or manner without the express prior without permission of ICC-ES. Any request for such permission block be addressed to ICC-ES at 3000 Saturn Street, Sule 100, Brea, California & 2021. Any of the foregoing expressly authorized by ICC-ES must include all the copyright, trademark, service mark and other proprietary pritish notices contained herein.

Copyright <sup>e</sup> 2020 year ICC Evaluation Service, LLC. All rights reserved..

Leviat.com

## ΕN

- EN Standards
  - SS EN 1992-1
  - SS EN 1992-4
  - SS EN 1998
  - EN 13155
- Compliance with a Harmonised standard can allow CE marking to happen
- CE marking for products without an ETA is a self-certification process
- ETA has a conformity assessment (audit) component
- CE marking alone does not require and audit and is not a PCC

You need to have an ETA for CE marking to be a PCC



Crane — Safety — Non-fixed load lifting attachments



BS EN 13155:2020

bsi.

## **ETA Process Complexity**





Leviat.com



# Lesson 3

**Grouted vs Bolted connections** 

Leviat.com

# **TYPES OF CONNECTIONS**



#### GROUTED

- SLOW the grout needs to cure before construction can continue
- PROPPED external props or braces will be required to resist the construction loads until the grout has cured
- PASSIVE often there will be visible hairline cracks as there is no prestress across the joint

#### BOLTED

- FAST the tightening of a bolt is all that is required to make the connection load bearing
- UN-PROPPED the bolted connection eliminates the need for props or braces
- ACTIVE the bolt provides additional compressive force across the joint to mitigate the risk of cracking

## **Passive Grouted Connections**





Leviat.com

## APPLICATIONS



#### WALL to WALL



#### **COLUMN to COLUMN**





#### **VOLUMETRIC to VOLUMETRIC**





#### Leviat.com





#### Loopbox Lessons







#### Loopbox Lessons

Specified wire length needs to be sufficient





#### Loopbox Lessons

- > Specified wire length needs to be sufficient
- Loop length inside box needs to be maintained







2

hoto 1. Strand surface before cleaning



#### **Loopbox Lessons**

- Specified wire length needs to be sufficient
- Loop length inside box needs to be maintained
- > Awareness of corrosion conditions needs to be understood

Photo 3. Strand surface before cleaning

Photo 2. Strand surface before cleaning



3



3 A

#### Photo 4A. Strand surface after cleaning





- Specified wire length needs to be sufficient
- > Loop length inside box needs to be maintained
- Awareness of corrosion conditions needs to be understood





- Specified wire length needs to be sufficient
- Loop length inside box needs to be maintained
- Awareness of corrosion conditions needs to be understood
- No EAD currently exists for loopboxes
- Poor lid connection can result in concrete ingress





- Specified wire length needs to be sufficient
- Loop length inside box needs to be maintained
- Awareness of corrosion conditions needs to be understood
- No EAD currently exists for loopboxes
- > Poor lid connection can result in concrete ingress
- Alignment of loop needs to be maintained





- Specified wire length needs to be sufficient
- Loop length inside box needs to be maintained
- Awareness of corrosion conditions needs to be understood
- No EAD currently exists for loopboxes
- Poor lid connection can result in concrete ingress
- Alignment of loop needs to be maintained
- Bolted solutions do exist that solve all these issues

## **Facts of process and production:**

- Full BIM 3D process from design until production in factory
- Custom made structural design, for different contractors
- Automatic carousel production with time cycle of 8 working hours
- Capacity with 80 mould tables for maximum 1.500 house per year (1 shift)
- In 9 years >60% of all houses are designed and installed with HEK dry connection









## COLUMN to COLUMN



#### **COLUMN to COLUMN**





### Grout Coupler Lessons

- > Can the coupler resist seismic loads?
- ➢ Is the tolerance big enough?
- > Are there any air pockets in the grout?
- There is also a bolted solution that solves most of these issues, but the price point is higher

# **Technical Information**



Hybrid Connection

#### Combined Benefits:

Seismic Resistant. No Propping. Low Cost. Full Continuity. Fast Installation.

Connection

Leviat.com

## Sustainability



## **Environmental Benefits** of Rebar Couplers

With 1,000 pieces of 40mm Moment JoinTec Coupler we are able to save



\*approximately 18 tonnes of steel saved

Source: Worldsteel.org 2020







Leviat.com

Leviat.com

## VOLUMETRIC to VOLUMETRIC



#### **VOLUMETRIC to VOLUMETRIC**



- GROUTED MLB
  - Same issues as Wall to Wall

Leviat.com

## VOLUMETRIC to VOLUMETRIC



#### **VOLUMETRIC to VOLUMETRIC**



#### GROUTED - MLB

- Same issues as Wall to Wall
- Careful installation is required to ensure correct loop lengths

# VOLUMETRIC to VOLUMETRIC



#### **VOLUMETRIC to VOLUMETRIC**



#### GROUTED - MLB

- Same issues as Wall to Wall
- Careful installation is required to ensure correct loop lengths

## GROUTED - CORRUGATED DUCT

- Lots of wasted grout
- Limited space inside wall elements leads to congestion
- Hybrid system is better, providing there are no internal finishes

# Reference project KSA



The customer	<ul> <li>AYAN precast – Jeddah (KSA):</li> <li>Production plant in Jeddah, part of a wider group (megastores)</li> <li>Plant Manager is an Italian who had experience with Leviat from Italy</li> <li>Started operations 2 years ago</li> </ul>
The Project	Bathroom units for pilgrims in Mecca (KSA):         • 110 buildings, 3D precast units to be assembled on side: first 3D elements produced         • Two level high precast buildings – 3.500 precast elements
	<ul> <li>Actions:</li> <li>Design of setup model anchoring, fixing and lifting</li> <li>Support on model of FEM calculation to extract to loads in the joint for connecting</li> <li>Detailing of all connections</li> <li>Calculation of all connections</li> <li>Define and calculate total lifting model of all elements</li> <li>Overview of all additional stirrups for HEK3 connections, DEMU bolt anchors and HD transport anchors</li> <li>Support and training in the factory during installation on the mould</li> </ul>

#### Leviat.com

# Reference project KSA





The moulds with hydraulic set-up

#### HEK3 recess in wall after de-moulding, ready to install



Leviat.com

## Reference project KSA





Installation on site (in situ foundations)

Leviat.com

## **Other volumetric applications**



#### **Complicated sandwich precast:**

- Sandwich element with integrated flower box on facing layer
- Simple production by HEK2 precast coupler, install precast box after finishing both parts





d=120



# Lesson 4

More research is required to optimize the designs

Leviat.com

## Intellectual Property (IP)



 Protection of foreground IP can limit the speed of adoption of background IP, that would otherwise be ideal for such applications



# **Product Application**

Column Connections



**Column – Foundation** 



Column – Column

Guide plate to optimize positioning.

Leviat A CRH COMPANY





Square column

Rectangular column



Highly stressed square column



Round column \*requires customized recess formers

Leviat.com

# **Product Application**

Beam Connections



**Beam – Column Connection** 



# **Product Applications**

Wall Connections



**Wall – Foundation Connection** 



Leviat

A CRH COMPANY

## SAFECAST: Column to foundation connections



#### Leviat Column to foundation - Standard Shoe

The hysteretic cycles are shown in fig. 61 in terms of force-displacement and in fig. 62 in terms of momentdrift. The cyclic behaviour is stable and ductile until failure, since the yielding phase is clear and well developed. The shear force is decreasing at large drifts, but this is due to the second order effect, since the bending moment at the bottom section is increasing until failure. The failure corresponds to the progressive rupture of the threaded bars that make the connection between shoes and foundation (see fig. 67), started at 4.5 % of drift.







The behaviour of the connection appears to be ductile and stable until failure, the yielding is clear and well developed.



# SAFECAST: Column to foundation connections



#### 3.1.3 Results

	Cyclic loading		
"Yield" strength		≈ 210 kNm°	
	Maximum strength	+222 kNm; -245 kNm	
	"Yield" displacement <sup>*</sup> (d <sub>y</sub> )	≈ 37,5 mm (1,5 % of drift) "	
	Ultimate displacement (d <sub>max</sub> ; breaking of one baranchor)	112,5 mm (4,5 % of drift)	
	Ultimate displacement (d <sub>u,tot</sub> ;	125 mm (5% of drift, reached after some ruptures but not with total	
Ľ	maximum displacement attained)	ialiure)	
	Ductility	$\approx$ 3 (calculated as d <sub>max</sub> /d <sub>y</sub> ) <sup>*</sup>	
	Total dissipated energy	05,0 KNIII	
	Specific energy	0.10-0.23'	
	Initial stiffness	≈ 3,00 kN/mm⁵	

#### NTC 2018 7.4.5.2.1 - Design Rules

#### Connections that dissipate energy or of type c)

Subject to analytical demonstration that the operation of the connection is equivalent to that of one entirely built on site and which satisfies the requirements set out in § 7.4.4, the structure can be assimilated to a monolithic type. The suitability of joints designed to create the plastic mechanism required for frame structures and to satisfy the global local demands of cyclic ductility to the extent corresponding to CD"A" and "B" can be deduced from standards of proven validity or from full-scale experimental tests that include at least three complete cycles of deformation of amplitude at the behavior factor q performed on significant structural sub-assemblies.

#### NTC 2018 7.4.1.2 - Ductility checks

$$\mu_{\phi} = \begin{cases} 1, 2 \cdot (2q_0 - 1) & \text{per } T_1 \ge T_c \\ 1, 2 \cdot \left(1 + 2(q_0 - 1)\frac{T_c}{T_1}\right) & \text{per } T_1 < T_c \end{cases}$$
[7.4.3]

 2.50 % drift
 3.00 % drift



# SAFECAST: Column to foundation connections



#### Column to foundation – Show improvements





Leviat.com





Leviat.com

## SAFECAST: Design Guidelines





JRC SCIENTIFIC AND POLICY REPORTS

Design Guidelines for Connections of Precast Structures under Seismic Actions ISO 20987:2019 Simplified design for mechanical connections between precast concrete structural elements in buildings

Paolo Negro and Giandomenico Toniolo Editors 2012



## SAFECAST: Design Guidelines



#### 4.3.2.3 Calculation formulae

For fasteners well spaced among them and from the foundation edges, with reference to the symbols described in Figure 4.3.2 and with  $\gamma_{\rm F}$  overstrength factor ", the following verifications shall be performed.

a - fastener failure (for non ductile fasteners) (FRom minimum steel ultimate capacity of the fastener declared by the producer ) As sectional area of the corresponding upper reinforcement FRom 2 Vo As fun where frm = 1.08 fak mean yielding stress of the steel bars ( fix their characteristic yielding stress ) b - pull-out (for compressive cubic strength of concrete, h effective length of the fastener, Fanix, As and fan defined before)  $R_d \ge v_R F_u$ Fu=min {Aufum, Fitmax} where Farm = 1,2 Farm except differently declared by the producer  $R_k = k \sqrt{f_{ek}} \cosh h^3$  $(R_i = R_i / y_c)^{\prime\prime}$ and k may be taken from the relevant ETS (for current products the safe side value k=7,0 may be assumed). b - sliding shear

( b width of the section, x depth of its compressed part, f<sub>nt</sub> design compressive strength of the mortar or of the column concrete if lower, A<sub>4</sub> area of the fasteners not yielded by the contemporary flexure and f<sub>yel</sub> their steel design yielding stress)

 $V_{Rd} \ge V$  with  $V_{Rd} = V_{dd} + V_{kd}$ 

 $(V = V(\gamma_{B}M_{Bd}))$  is the shear corresponding to  $\gamma_{B}M_{Bd}$ 

#### where

 $V_{dd} = 1,3 A_d \sqrt{(f_{cd} \ f_{yd})}$  dowel resistance of the resisting fasteners  $V_{td} = 0,5 b \times f_{cd}$  slicing resistance of the compressed mortar or concrete  $f_{cd} = 0,5 f_{cd}$ \* The values  $y_{ed} = 1,35$  for DCH are recommended by ECR.



#### ISO 20987:2019

#### List of content

0. GENERAL 0.1 Scope 0.2 Terminology 0.3 Properties 0.4 Classification 0.5 Bibliography 1. FLOOR-TO-FLOOR CONNECTIONS (ORDER 1) 1.1 Cast-in-situ topping 1.2 Cast-in-situ joints 1.3 Welded steel connections 1.4 Bolted steel connections 2. FLOOR-TO-BEAM CONNECTIONS (ORDER 2) 2.1 Cast-in-situ joints 2.2 Supports with steel angles 2.3 Supports with steel shoes 2.4 Welded supports 2.5 Hybrid connections 3. BEAM-TO-COLUMN CONNECTIONS (ORDER 3) 3.1 Cast-in-situ connections 3.2 Connections with dowels 3.3 Connections with mechanical couplers 3.4 Hybrid connections 4. COLUMN-TO-FOUNDATION CONNECTIONS (ORDER 5) 4.1 Pocket foundations 4.2 Foundations with protruding bars 4.3 Connections with bolted sockets 4.4 Connections with bolted flanges 4.5 Connections with mechanical couplers 5. CALCULATION OF ACTION 5.1 General criteria 5.2 Capacity design ANNEX A: Protocol for connection testing

# Thank you! Any questions?



For further questions, please send an email to:

gary.connah@leviat.com

Visit our website and follow us on LinkedIn:

Leviat.com

**in** Linkedin.com/company/leviat-in-asia/

# We are **One Team** We are **Leviat**



